

Updated Project Schedule (February 10, 2010)
IA 44 Widening
HDP-44-6 (14)—71-77
Grimes, Iowa

November 2005	\$3,020,000 Federal Earmark appropriation
October 31, 2006	Concept Statement Submitted to IDOT
March 9, 2007	IDOT Funding Agreement Received
September 2007	Environmental Clearance Issued
September 12, 2007	Archaeological and Historical Report Completed
September 27, 2007	FHWA Categorical Exclusion issued for project
April 15, 2008	Pre-design Public Information Meeting
May 13, 2008	City Council determines project scope
May-July 2008	FOX Engineering completes 30% design plans
During July 2008	IDOT reviews 30% plans
July-December	Preliminary Plans
December 1, 2008	Right of way plans completed
January 20, 2009	Design/right of way public information meeting
January 21, 2009	Final Design Begins
September 2009	ROW appraisals and acquisitions begin
November 24, 2009	Submit final plans to IDOT Contracts
January 5, 2010	ROW clearance issued for contract letting
April 1, 2010	Begin relocation of utilities
April 20, 2010	Project letting
May 2010	Construction begins
Construction Period	120 working days allowed
December 2010	Construction completed (Estimated)