

SE Main Street Improvements

Weekly Construction Update



The intent of this weekly update is to give an overview of where construction has been, and where it should be in the next week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

Weekly Overview: **July 15th – July 19th**

- Work continued in Phase 2.
- Absolute Concrete installed mainline paving on Main Street from SE 6th Street to SE 4th Street.
- Vanderpool installed drainable rock subbase for placement of paving from SE 4th Street to SE 3rd Street and along SE 3rd Street (west of SE Main).
- Vanderpool finished installing utility pipes within Phase 2.

What to expect next week: **July 22nd – July 26th**

Monday – Friday

- Absolute Concrete will pave SE 4th Street and SE 5th Street (adjacent to the SE Main Street paving).
- Absolute intends to pave SE Main Street from SE 4th Street to SE 3rd Street and may get to paving SE 3rd Street (west of SE Main).
- Kline Electric will begin installing light pole bases along SE Main Street from SE 6th Street to SE 4th Street.
- Absolute Concrete intends to pave sidewalks and driveway approaches between SE 6th and SE 4th Street if/when light pole bases are installed.

What you need to know

- There will be dust and noise generated from pouring and sawcutting the new pavement. This is an unfortunate (but necessary) result of the paving process. It may be necessary to close house/car windows while the contractor is sawcutting to keep dust from accumulating. Thank you for your understanding and patience.
- The southern parking lot of the GCC will be closed for another week so that the new roadway and driveway can be constructed and cured. Stay tuned for an updated schedule.
- The new GCC parking lot is open. Access to the GCC Parking Lot is from SE 4th Street via South James Street.
- The IOOF and SE 2nd Street Parking Lots will be opened once they are cured, backfilled and painted.
- While Vanderpool is working along SE Main Street, access on adjacent streets and for driveways will be restricted or may be closed completely. Vehicular traffic should use other routes of access during this time. Please utilize construction signage to know what is closed and what is open.

As always, if you have any questions, please feel free to contact Mitch Holtz at 515-231-6005. If you wish to be removed from this email list, please let me know. My email address is msh@foxeng.com.



John Gade, Project Manager
FOX Engineering
414 South 17th Street, Suite 107
Ames, Iowa 50010
Office: 515-233-0000

Kelley Brown, City Administrator
City of Grimes
101 NE Harvey Street
Grimes, IA 50111
Office: 515-986-3036

Brian Watson, Project Manager
Absolute Concrete, Inc.
P.O. Box 148
Slater, IA 50244
Mobile – 515-450-4058