

SE Main Street Improvements

Weekly Construction Update



The intent of this weekly update is to give an overview of where construction has been, and where it should be in the next week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

Weekly Overview: July 29th – August 2nd

- Work continued in Phase 2.
- Absolute Concrete paved SE Main Street from SE 3rd to SE 4th Street and paved SE 3rd Street (west of SE Main Street).
- Absolute poured manhole boxouts and intake throats for what was paved.
- The sidewalks and sidewalk ramps were paved from SE 6th to SE 4th Street along with 80% of the sidewalk along the east side of SE Main Street from SE 4th Street and SE 3rd Street.
- Vanderpool worked on preparing the subgrade for sidewalk along SE 3rd Street (west of Main).

What to expect next week: August 5th – August 9th

Monday – Friday

- Absolute Concrete will complete paving at the north end of Phase 2 by tying SE 3rd and SE Main paving together.
- Kline Electric will begin installing light pole bases along SE Main Street from SE 6th Street to SE 4th Street.
- Absolute will continue working on sidewalks north of SE 4th Street and along SE 3rd Street.
- Sawcutting will continue along SE Main Street and SE 3rd Street.

What you need to know

- The new paving in front of the GCC will be open for an event on Saturday (south of SE 4th Street). This area will be closed to the public Sunday evening.
- There will be dust and noise generated from pouring and sawcutting the new pavement. This is an unfortunate (but necessary) result of the paving process. It may be necessary to close house/car windows while the contractor is sawcutting to keep dust from accumulating. Thank you for your understanding and patience.
- The southern parking lot of the GCC has been reopened to traffic. Use the south entrance from this parking lot.

As always, if you have any questions, please feel free to contact Mitch Holtz at 515-231-6005. If you wish to be removed from this email list, please let me know. My email address is msh@foxeng.com.



John Gade, Project Manager
FOX Engineering
414 South 17th Street, Suite 107
Ames, Iowa 50010
Office: 515-233-0000

Kelley Brown, City Administrator
City of Grimes
101 NE Harvey Street
Grimes, IA 50111
Office: 515-986-3036

Brian Watson, Project Manager
Absolute Concrete, Inc.
P.O. Box 148
Slater, IA 50244
Mobile – 515-450-4058