

SE Main Street Improvements

Weekly Construction Update



The intent of this weekly update is to give an overview of where construction has been, and where it should be in the next week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

Weekly Overview: **July 8th – July 12th**

- Work continued in Phase 2.
- Installed storm sewer from SE 3rd Street to SE 4th Street.
- Installed watermain from SE 3rd Street to SE 4th Street and along SE 3rd Street west of SE Main St.
- Water service connections were completed along SE Main and SE 3rd (west of SE Main).
- Completed subdrain between SE 4th and SE 6th Street.
- Vanderpool prepared and rocked the roadway between SE 6th Street and SE 4th Street.

What to expect next week: **July 15th – July 19th**

Monday – Friday

- Absolute Concrete will install curb and gutter along SE Main from SE 6th to SE 4th Street.
- Vanderpool will complete storm sewer in Phase 2 by installing storm sewer along SE 3rd.
- Vanderpool will prepare and rock SE Main Street from SE 3rd to SE 4th and SE 3rd Street west of Main.
- Absolute Concrete should complete mainline paving along SE Main Street from SE 6th Street to SE 4th Street.

What you need to know

- The southern parking lot of the GCC will be closed for the week so that the new roadway and driveway can be constructed and cured.
- The new GCC parking lot is open. Access to the GCC Parking Lot is from SE 4th Street via South James Street.
- The IOOF and SE 2nd Street Parking Lots will be opened once they are cured, backfilled and painted.
- While Vanderpool is working along SE Main Street, access on adjacent streets and for driveways will be restricted or may be closed completely. Vehicular traffic should use other routes of access during this time. Please utilize construction signage to know what is closed and what is open.

As always, if you have any questions, please feel free to contact Mitch Holtz at 515-231-6005. If you wish to be removed from this email list, please let me know. My email address is msh@foxeng.com.



John Gade, Project Manager
FOX Engineering
414 South 17th Street, Suite 107
Ames, Iowa 50010
Office: 515-233-0000

Kelley Brown, City Administrator
City of Grimes
101 NE Harvey Street
Grimes, IA 50111
Office: 515-986-3036

Brian Watson, Project Manager
Absolute Concrete, Inc.
P.O. Box 148
Slater, IA 50244
Mobile – 515-450-4058