

# SE Main Street Improvements

## Weekly Construction Update



The intent of this weekly update is to give an overview of where construction has been, and where it should be in the next week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

### Weekly Overview:                      **June 3rd – June 7th**

- Absolute Concrete paved the entrances to the Grimes Community Center (GCC) parking lot.
- Absolute Concrete paved the driveway approaches to the apartment complexes.
- The parking stalls for the GCC parking lot were painted.
- Vanderpool installed sanitary sewer services along SE 3<sup>rd</sup> Street.
- Phase 1 was completed and the project site was cleaned for the Governors Days festivities.
- The SE 2<sup>nd</sup> Street Parking Lot was paved.

### What to expect next week:        **June 10th – June 14th**

#### **Monday - Friday**

- Phase 2 work will begin. SE Main Street will be closed from SE 6th Street north to SE 3rd Street. SE 3rd Street will be open east of SE Main Street. SE 3rd Street west of SE Main Street will be closed.
- Pavement removals will begin.
- The IOOF Parking Lot will be paved.
- Vanderpool will continue work on the sanitary sewer services.
- Vanderpool will install storm sewer across SE Main Street along SE 4<sup>th</sup> Street.
- Vanderpool MAY begin working on water main installation.

#### What you need to know

- The new GCC parking lot is open. Access to the GCC Parking Lot is from SE 4th Street via South James Street.
- The IOOF and SE 2<sup>nd</sup> Street Parking Lots will be opened once they are cured, backfilled and painted.
- While Vanderpool is working along SE Main Street, access on adjacent streets and for driveways will be restricted or may be closed completely. Vehicular traffic should use other routes of access during this time. Please utilize construction signage to know what is closed and what is open.

---

*As always, if you have any questions, please feel free to contact Mitch Holtz at 515-231-6005. If you wish to be removed from this email list, please let me know. My email address is msh@foxeng.com.*



---

John Gade, Project Manager  
FOX Engineering  
414 South 17<sup>th</sup> Street, Suite 107  
Ames, Iowa 50010  
Office: 515-233-0000

Kelley Brown, City Administrator  
City of Grimes  
101 NE Harvey Street  
Grimes, IA 50111  
Office: 515-986-3036

Brian Watson, Project Manager  
Absolute Concrete, Inc.  
P.O. Box 148  
Slater, IA 50244  
Mobile – 515-450-4058