

SE Main Street Improvements

Weekly Construction Update



The intent of this weekly update is to give an overview of where construction has been, and where it should be in the next week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

Weekly Overview: **November 4th – November 8th**

- Absolute Concrete finished colored concrete paving for the project.
- Absolute Concrete poured walks and approaches along the north side of SE 2nd Street and west of SE Main Street.

What to expect next week: **November 11th – November 15th**

Monday – Friday

- Absolute will complete driveway and sidewalk paving along SE 2nd Street (west of SE Main).
- Absolute will also complete the paving of the N-S alley (west of SE Main Street) between the IOOF parking lot and SE 2nd Street.
- It is expected that sod will be placed next week for those areas disturbed but not yet stabilized.
- Kline Electric will set the rest of the light poles for the project.

What you need to know

- Mailboxes for businesses along the 200 block are located at the NE corner of the intersection of SE 3rd Street and SE Main Street.
- SE 2nd Street will be opened to thru traffic next week.
- Access to the IOOF parking lot will not be available from its north access until the alley paving is completed and cured.
- Access to Banker's Trust shall be from SE Main Street only.
- Main Street is open to thru traffic.
- **Sod Note:** If mowing is necessary, please set your mower to the highest length setting as possible.

As always, if you have any questions, please feel free to contact Mitch Holtz at 515-231-6005. If you wish to be removed from this email list, please let me know. My email address is msh@foxeng.com.



John Gade, Project Manager
FOX Engineering
414 South 17th Street, Suite 107
Ames, Iowa 50010
Office: 515-233-0000

Kelley Brown, City Administrator
City of Grimes
101 NE Harvey Street
Grimes, IA 50111
Office: 515-986-3036

Brian Watson, Project Manager
Absolute Concrete, Inc.
P.O. Box 148
Slater, IA 50244
Mobile – 515-450-4058