

# SE Main Street Improvements

## Weekly Construction Update



The intent of this weekly update is to give an overview of where construction has been, and where it should be in the next week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

### Weekly Overview: October 14<sup>th</sup> – October 18<sup>th</sup>

- Work in Phase 3 is done!!
- Absolute Concrete finished all work in Phase 3.
- Vanderpool installed utilities (west of SE Main Street) along SE 2<sup>nd</sup> Street in Phase 4 and graded/rocked for the roadway along SE 2<sup>nd</sup> Street (east of Main Street).
- Kline Electric poured light pole bases in Phase 3.

### What to expect next week: October 21<sup>st</sup> – October 25<sup>th</sup>

#### **Monday – Friday**

- Absolute Concrete should finish paving SE 2<sup>nd</sup> Street (east of SE Main), including the east half of the intersection of SE Main and SE 2<sup>nd</sup>. They may begin sidewalk installation along SE 2<sup>nd</sup> if they have enough time.
- Vanderpool will grade and rock SE 2<sup>nd</sup> Street (west of SE Main).
- Kline will continue to work on light pole bases.

#### **What you need to know**

- SE 2<sup>nd</sup> Street will be fully restricted from the RR tracks at the west end to Jacob Street at the east end (not including the SE Main Street intersection.) Please use signage to get where you need to go.
- Access to the IOOF parking lot will not be available from its north access.
- Access to Banker's Trust shall be from SE Main Street only.
- Main Street is open to thru traffic. Once paint is applied, parking will be available along all of SE Main Street.
- **Sod Note:** If mowing is necessary, please set your mower to the highest length setting as possible.

---

*As always, if you have any questions, please feel free to contact Mitch Holtz at 515-231-6005. If you wish to be removed from this email list, please let me know. My email address is msh@foxeng.com.*



---

John Gade, Project Manager  
FOX Engineering  
414 South 17<sup>th</sup> Street, Suite 107  
Ames, Iowa 50010  
Office: 515-233-0000

Kelley Brown, City Administrator  
City of Grimes  
101 NE Harvey Street  
Grimes, IA 50111  
Office: 515-986-3036

Brian Watson, Project Manager  
Absolute Concrete, Inc.  
P.O. Box 148  
Slater, IA 50244  
Mobile – 515-450-4058