

SE Main Street Improvements

Weekly Construction Update



The intent of this weekly update is to give an overview of where construction has been, and where it should be in the next week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

Weekly Overview: **October 21st – October 25th**

- Final Phase has begun!
- Absolute Concrete paved SE 2nd Street (east of SE Main Street) and the east half of the SE Main / SE 2nd Street Intersection.
- Vanderpool placed rock along SE 2nd Street (west of SE Main Street) to get ready to pave.
- Kline Electric continued to work on light pole bases in Phase 3 and powered the lights up in the first two phases.

What to expect next week: **October 28th – November 1st**

Monday – Friday

- Absolute Concrete will pave SE 2nd Street (west of SE Main Street)
- Absolute Concrete will also pave the sidewalks along SE 2nd Street
- Kline Electric will set the rest of the light poles for the project.

What you need to know

- Mailboxes for businesses along the 200 block are located at the NE corner of the intersection of SE 3rd Street and SE Main Street.
- SE 2nd Street is fully restricted from the RR tracks at the west end to Jacob Street at the east end (not including the SE Main Street intersection.) Please use signage to get where you need to go.
- Access to the IOOF parking lot will not be available from its north access.
- Access to Banker's Trust shall be from SE Main Street only.
- Main Street is open to thru traffic.
- **Sod Note:** If mowing is necessary, please set your mower to the highest length setting as possible.

As always, if you have any questions, please feel free to contact Mitch Holtz at 515-231-6005. If you wish to be removed from this email list, please let me know. My email address is msh@foxeng.com.



John Gade, Project Manager
FOX Engineering
414 South 17th Street, Suite 107
Ames, Iowa 50010
Office: 515-233-0000

Kelley Brown, City Administrator
City of Grimes
101 NE Harvey Street
Grimes, IA 50111
Office: 515-986-3036

Brian Watson, Project Manager
Absolute Concrete, Inc.
P.O. Box 148
Slater, IA 50244
Mobile – 515-450-4058