

SE Main Street Improvements

Weekly Construction Update



The intent of this weekly update is to give an overview of where construction has been, and where it should be in the next week. It is intended to be a general overview and be tentative in nature. Things may differ from the listed schedule if weather or other unknown factors come into play.

Weekly Overview: **June 17th – June 21st**

- Work continued in Phase 2.
- Vanderpool continued to install sanitary sewer services in Phase 2.
- Vanderpool placed 160-ft of water main, beginning near the southeast corner of the Grimes Community Complex (GCC).
- Absolute concrete paved the IOOF parking lot.

What to expect next week: **June 24th – June 28th**

Monday - Friday

- Vanderpool will finish work on the sanitary sewer services in Phase 2.
- Vanderpool will continue work on the watermain along SE Main Street and along SE 3rd Street (west of SE Main).
- Vanderpool MAY begin work on connecting individual water services to the new water main if testing and disinfection are completed next week.
- Vanderpool MAY begin working on storm sewer in Phase 2.

What you need to know

- During watermain installation and service connections, your water may be discolored due to air in the line or debris in the watermain being disturbed. This may be remedied by running your tap (or preferably your outside spigot) for a few seconds until the water clears up.
- The new GCC parking lot is open. Access to the GCC Parking Lot is from SE 4th Street via South James Street.
- The IOOF and SE 2nd Street Parking Lots will be opened once they are cured, backfilled and painted.
- While Vanderpool is working along SE Main Street, access on adjacent streets and for driveways will be restricted or may be closed completely. Vehicular traffic should use other routes of access during this time. Please utilize construction signage to know what is closed and what is open.

As always, if you have any questions, please feel free to contact Mitch Holtz at 515-231-6005. If you wish to be removed from this email list, please let me know. My email address is msh@foxeng.com.



John Gade, Project Manager
FOX Engineering
414 South 17th Street, Suite 107
Ames, Iowa 50010
Office: 515-233-0000

Kelley Brown, City Administrator
City of Grimes
101 NE Harvey Street
Grimes, IA 50111
Office: 515-986-3036

Brian Watson, Project Manager
Absolute Concrete, Inc.
P.O. Box 148
Slater, IA 50244
Mobile – 515-450-4058