

# Little Beaver & Prairie Creek Channel Improvements

## Weekly Construction Update



The intent of this weekly update is to provide an overview of the construction completed and a projection of construction activities in the following week. It is intended to be a general overview and tentative in nature. Construction progress may differ from the information provided as a result of weather or other construction elements.

### Construction Overview for the Week of March 17<sup>th</sup> – March 23<sup>rd</sup>

- All Terrain Seeding (ATS) generally completed removing trees within Phase 3 of the Prairie Creek area.
- ATS began removing trees in the Phase 2 area on Little Beaver Creek between NW Brookside Drive and N James Street.

### What to Expect the Week of March 24<sup>th</sup> – March 30<sup>th</sup>

- ATS will continue to remove trees in the Phase 2 areas along Little Beaver Creek.
- ATS will continue to chip trees already removed.

### What you need to know

- Working hours are Monday-Friday (7:00 am to 9:00 pm). Work on the weekends and at night will require City approval.
- The contractor is required to notify property owners if work will impact access to property.
- Please do not remove any construction stakes. Generally, the limits of construction and grading are staked with survey lath. The stakes with white ribbon indicate the approximate limits of construction and the stakes with pink paint indicate the approximate limits of grading. Pink ribbon on trees indicate trees that the contractor will make every effort to keep. Trees with blue ribbon are trees that will likely need to be removed for the work to be completed. Trees with green ribbon are trees that will need to be reviewed with the Contractor to determine if the work can be completed without removing the tree. Field situations and final grading may require that some trees that are marked to be saved may still need to be removed. Not all tree protection has been flagged to date as additional marking will be completed as the project progresses.
- Please contact your local service provider of any utility outages.
- While ATS is completing construction activities, trail access may be temporarily restricted. Portions of the trail along Little Beaver and Prairie Creek are closed this week.
- Construction projects are fluid in nature and depend on many variables. Examples are poor weather, utility conflicts, unknown buried facilities, and fabrication schedules. We appreciate your patience and understanding as schedules are adjusted.

---

*If you have any questions, please contact Dave Nethers, project observer with FOX Engineering, at 515-291-2850 or email at [dhn@foxeng.com](mailto:dhn@foxeng.com). In addition, you may contact Steven Soupir, Project Manager with FOX Engineering, at 515-233-0000 or email at [sps@foxeng.com](mailto:sps@foxeng.com). Please do not contact the contractor directly if possible. Thank you for your cooperation in this matter.*



Steven Soupir, P.E., Project Manager  
FOX Engineering Associates, Inc.  
414 South 17<sup>th</sup> Street, Suite 107  
Ames, Iowa 50010  
Office: 515-233-0000



Weston Wunder, Public Works Director  
City of Grimes  
101 NE Harvey Street  
Grimes, IA 50111  
Office: 515-986-3036



Scott Smith, President  
All Terrain Seeding  
6 Sawgrass Trail  
Ottumwa, IA 52501  
Office: 641-777-1011